

KN12009 US-12 18th St to Clearwater Rv Br\_Construction Schedule\_PS&E.mpp

ID	Task Name	Duration	Start	Finish	Predecessors	2019											
						October	November	December	January	February	March	April	May	June	July	August	September
1	<b>US-12, 18TH ST TO CLEARWATER RV BR</b>	<b>241 days</b>	<b>Wed 11/21/18</b>	<b>Thu 10/31/19</b>		[Gantt bar: 241 days]											
2	<b>Project Start Up</b>	<b>74 days</b>	<b>Wed 11/21/18</b>	<b>Mon 3/4/19</b>		[Gantt bar: 74 days]											
3	Advertise	15 days	Wed 11/21/18	Tue 12/11/18		[Task bar]											
4	Bid Opening	1 day	Wed 12/12/18	Wed 12/12/18	3	[Task bar]											
5	Contract Award	25 days	Thu 12/13/18	Wed 1/16/19	4	[Task bar]											
6	OH Utility Relocation	15 days	Tue 2/12/19	Mon 3/4/19	8FF	[Task bar]											
7	SWPPP Submittal & Review	30 days	Thu 1/17/19	Wed 2/27/19	5	[Task bar]											
8	NTP	0 days	Mon 3/4/19	Mon 3/4/19	5FS+33 days	[Task bar]											
9	<b>Stage 1 - Construct Intersection</b>	<b>132 days</b>	<b>Mon 3/4/19</b>	<b>Tue 9/10/19</b>		[Gantt bar: 132 days]											
10	Mobilization	5 days	Mon 3/4/19	Fri 3/8/19	8SS-1 day	[Task bar]											
11	Traffic Control Measures (incl Temp Signal)	3 days	Mon 3/11/19	Wed 3/13/19	10	[Task bar]											
12	Temp Paving	2 days	Thu 3/14/19	Fri 3/15/19	11	[Task bar]											
13	Clearing & Grubbing	2 days	Mon 3/18/19	Tue 3/19/19	12	[Task bar]											
14	Earthwork	10 days	Wed 3/20/19	Tue 4/2/19	13	[Task bar]											
15	Waterline/Storm Drain	20 days	Wed 4/3/19	Tue 4/30/19	14	[Task bar]											
16	UG Utility Relocation	20 days	Wed 4/3/19	Tue 4/30/19	15SS	[Task bar]											
17	3/4" Agg. Base Placement	7 days	Wed 5/1/19	Thu 5/9/19	15	[Task bar]											
18	Curb, Gutter, and Sidewalk	5 days	Fri 5/10/19	Thu 5/16/19	17	[Task bar]											
19	Concrete Pavement	10 days	Fri 5/17/19	Fri 5/31/19	18	[Task bar]											
20	Asphalt Pavement	2 days	Mon 6/10/19	Tue 6/11/19	19FS+5 days	[Task bar]											
21	Traffic Signal/Illumination System	45 days	Wed 4/24/19	Wed 6/26/19	15FS-5 days	[Task bar]											
22	Soldier Pile Retaining Wall	120 days	Wed 3/20/19	Tue 9/10/19	14SS	[Task bar]											
23	<b>Stage 2 - North Side of Intersection &amp; Idaho St.</b>	<b>41 days</b>	<b>Tue 7/30/19</b>	<b>Wed 9/25/19</b>		[Gantt bar: 41 days]											
24	<b>Phase 1</b>	<b>27 days</b>	<b>Tue 7/30/19</b>	<b>Thu 9/5/19</b>		[Gantt bar: 27 days]											
25	Traffic Control Measures	3 days	Tue 7/30/19	Thu 8/1/19	22FS-30 days	[Task bar]											
26	Clearing & Grubbing	1 day	Fri 8/2/19	Fri 8/2/19	25	[Task bar]											
27	Earthwork	4 days	Mon 8/5/19	Thu 8/8/19	26	[Task bar]											
28	Storm Drain	3 days	Fri 8/9/19	Tue 8/13/19	27	[Task bar]											
29	3/4" Agg. Base Placement	2 days	Wed 8/14/19	Thu 8/15/19	28	[Task bar]											
30	Curb, Gutter, and Sidewalk	3 days	Fri 8/16/19	Tue 8/20/19	29	[Task bar]											
31	Concrete Pavement	4 days	Wed 8/21/19	Mon 8/26/19	30	[Task bar]											
32	Asphalt Pavement	2 days	Wed 9/4/19	Thu 9/5/19	31FS+5 days	[Task bar]											
33	Traffic Signal/Illumination System	7 days	Tue 8/27/19	Thu 9/5/19	31	[Task bar]											
34	<b>Phase 2</b>	<b>14 days</b>	<b>Fri 9/6/19</b>	<b>Wed 9/25/19</b>		[Gantt bar: 14 days]											
35	Traffic Control Measures	2 days	Fri 9/6/19	Mon 9/9/19	33	[Task bar]											
36	Clearing & Grubbing	1 day	Tue 9/10/19	Tue 9/10/19	35	[Task bar]											
37	Earthwork	2 days	Wed 9/11/19	Thu 9/12/19	36	[Task bar]											
38	3/4" Agg. Base Placement	1 day	Fri 9/13/19	Fri 9/13/19	37	[Task bar]											
39	Curb, Gutter, and Sidewalk	2 days	Mon 9/16/19	Tue 9/17/19	38	[Task bar]											
40	Concrete Pavement	2 days	Wed 9/18/19	Thu 9/19/19	39	[Task bar]											
41	Illumination System	2 days	Fri 9/20/19	Mon 9/23/19	40	[Task bar]											
42	Seed, Fertilize, & Mulch	2 days	Tue 9/24/19	Wed 9/25/19	41	[Task bar]											
43	<b>Final Completion</b>	<b>25 days</b>	<b>Thu 9/26/19</b>	<b>Thu 10/31/19</b>		[Gantt bar: 25 days]											

Critical Progress		Manual Task		Critical		Baseline Milestone		Manual Summary		Inactive Task	
Task		Start-only		Critical Split		Milestone		Project Summary		Inactive Milestone	
Split		Finish-only		Baseline		Summary Progress		External Tasks		Inactive Summary	
Task Progress		Duration-only		Baseline Split		Summary		External Milestone		Deadline	

