# IMPROVEMENT PLANS

HARRY WALL SEWER MAIN EXTENSION PORT OF LEWISTON LEWISTON, IDAHO 83501

## AGENCY TELEPHONE NUMBERS

CITY OF LEWISTON BUILDING INSPECTION (208) 746-1318

CITY OF LEWISTON WATER & SEWER (208) 746-1316

CITY OF LEWISTON PUBLIC WORKS DEPT. (208) 746-1316

(208) 798-1478

AVISTA UTILITIES
CONTACT: TED BOYLE

CENTURY LINK CONTACT: JULIO MENDEZ (208) 798-8380

(208) 746-3336 CABLE ONE CONTACT: DAN SMITH

1-800-342-1585 UNDERGROUND UTILITY LOCATE

(CALL 48 HOURS BEFORE YOU DIG)

**DEVELOPER:** PORT OF LEWISTON 1626 6TH AVENUE N.

LEWISTON, ID 83501

CONTACT: DAVE DOERINGSFELD

(208) 743-5531

# CONSTRUCTION NOTES

- THE CONTRACTOR SHALL PAY FOR ALL NECESSARY PERMITS AND FEES.
- THE CONTRACTOR SHALL INVESTIGATE ON SITE AND VERIFY ALL CONDITIONS AND DIMENSIONS OF THE PROJECT AND SHALL NOTIFY THE ENGINEER OF ANY DISCREPANCY IN THE CONTRACT DOCUMENTS REQUIRING MODIFICATION PRIOR TO PROCEEDING.

- REGISTERED IN THE STATE OF IDAHO TO REFERENCE ALL CORNERS. UPON COMPLETION OF THE PROJECT, ALL EXISTING CORNERS DAMAGED BY CONSTRUCTION
- OR OTHER ACTIVITY SHALL BE REPLACED BY A PROFESSIONAL LAND SURVEYOR. ALL WORK SHALL CONFORM TO STATE AND LOCAL CODES AND CONFORM TO THE CITY OF LEWISTON STANDARD DRAWINGS AND STANDARD TECHNICAL
- SITE DISTANCES FOR ABUTTING PROPERTIES, DRIVEWAYS, AND INTERSECTIONS MUST BE MAINTAINED.
- IMPROVEMENTS CONSTRUCTED ON RIGHT-OF-WAY REQUIRE A STREET CUT PERMIT OBTAINED AT THE CONSTRUCTION MANAGEMENT SECTION OF THE PUBLIC
- ALL CONSTRUCTION NOT SPECIFICALLY MENTIONED OR SHOWN SHALL CONFORM TO CITY ORDINANCES AND STANDARDS.
- SANITARY DISPOSAL TO BE PER CITY OF LEWISTON STANDARDS. SPECIAL INSPECTION IS REQUIRED FOR ITEMS LISTED IN THE SPECIAL INSPECTIONS FORM.
- ALL EXISTING LIVE SEWERS SHALL BE KEPT IN SERVICE AT ALL TIMES. PROVISIONS SHALL BE MADE FOR DISPOSAL OF SEWAGE FLOW IF ANY EXISTING SEWERS ARE DAMAGED, DAMAGE TO EXISTING SEWERS SHALL BE REPAIRED BY THE CONTRACTOR, AT NO EXPENSE TO THE CITY, TO A CONDITION EQUAL TO OR BETTER
- SEWER PIPES SHALL BE P.V.C. POLYVINYL CHLORIDE PIPE AND SHALL CONFORM TO THE REQUIREMENTS OF ASTM D 3034 SDR 35 OR ASTM F 789. JOINTS FOR P.V.C. PIPE SHALL CONFORM TO ASTM D 3212 USING RESTRAINED GASKETS CONFORMING TO ASTM F477. FITTINGS FOR P.V.C. PIPE SHALL BE INJECTION MOLDED TEES OR FACTORY SOLVENT CEMENTED SADDLE TEES UNLESS NOTED OTHERWISE.
- UPON COMPLETION, CONTRACTOR SHALL PROVIDE AS-BUILT DRAWINGS, COMPLETE WITH ELEVATIONS, TO THE ENGINEER OF RECORD TO BE APPROVED

# LEGEND

#### SPECIAL INSPECTIONS


ITEM	MATERIAL	TEST/STANDARD	ACCE PTANCE	TEST FREQUENCY	INSPECTORICO.	DATE	INITIA
1. ALLUTILITY TRENCHES &			ļ				
TRENCH SUBORADE	Native (6" to 8" Lifts Mex.)	Moisture Density Relationship of Solis (AASHTO T 180) In-Piece Density and Moisture Content (AASHTO 310 Method B)	90% Max, Dry Density	One in place density test every lift per 100 linear feet. If project is less than 100 linear feet, one in-place density test per day OR per lift [whichever test frequency is more restrictive].	ALLWEST	3/10- 3/12	K.I
PIPE BEDDING	(Current ITD Spec 703.04) OR 5.8" in inus Crushed Aggregate (6" to 6" Max. Lit)	Moisture Density Relationship of Solis (AASHTO T 180) In-Place Density and Moisture Content (AASHTO 310 Method B)	95% Max. Dry Density	One in piece density test every lift per 100 linear feet, if project is less than 100 linear feet, one in-piece density test per day OR per lift (whichever test frequency is more restrictive). Test top 6" of 12" cover.	ALLWEST	3/10- 3/12	к.
1st FOOT [12"] OF FILL OVER PIPE	(Current ITD Spec 703.04) OR	Moisture Density Relationship of Soils (AASHTO T 180) In-Piece Density and Moisture Conlent (AASHTO 310 Method B)	95% Max. Dry O ensity	One in place density test every lift per 100 linear feet. If project is less than 100 linear feet, one in-place density test per day OR per tilt (whichever test frequency is more restrictive).	ALLWEST	3/10- 3/12	к.
TRENCH BACKFILL UNDER EASEMENT (NON-TRAFFICKED AREA	Native Soil Free of Unsuitable Material vv 4" Max. Particle	Moisture Density Relationship of Solia (AASHTO T 180) In-Place Density and Moisture Content (AASHTO 310 Method B)		One in-place density test every lift per 100 linear feet. If project is less than 100 linear feet, one in-place density test per day OR per lift [whichever test frequency is more restrictive].		3/3- 3/5	. к.
STRUCTURAL FILLS	As Special by Engineer	As Special by Engineer		As Special by Engineer	ALLWEST	3/3-3/6	Ĺ
2. WASTEWATER MAINS							
P VC WASTEWATER MAIN	P-VO. SDR 35- HDPE SDR17	ASTM 3034-		N/A	KELTIC	<del> </del>	╂╼
ALIGNMENT AND GRADE	N/A	N/A		Per Plan DID NOT PASS	KELTIC	<del> </del>	E.F
JOINTS (Deflection/Proper Plipe Embediment)	N/A	Per Manufacturer's instructions		Each Joint	KELTIC	3/10-3/12	£.I
MANHOLES	Concrete	Hydrostelic Test		Each Joint			
PRESSURE TEST	N/A	4 PSI for 15 Minutes, 1/2 PSI Drap		Between Access Holes	KELTIC	3/16	C.
VIDEO INSPECTION	N/A	No Perforations, Dents or Dimples, No Bellies > 0.02*	Public Warks Policy No 2012-2	Between Access Holes	UTILITY	3/16	
LEROSION & SEDIMENT CONTROLS	Per Approved Plan	Per Plan and Manufacturers' Instructions	ļ	1AVk or After Every Reinfall	KELTIC	5/1-4/1	E.(
S. RECORD DRAWINGS	AutoCAD Elect File, Bond Paper, 22" x 34" Min Size	City Checklist		Before Public Improvements	KELTIC	12/15	E.J
S, RECORD BRAVINGS  3. ENGINEER'S CERTIFICATION	AUGUSAN ERULFIR, DUIN FRANK, 22 X 34 MII 5100	CITY CITECKIIGE	<u> </u>	and the state of t		1	<u>. 5. '</u>

NOTE: THE PIPE DID NOT PASS THE STRAIGHT GRADE BETWEEN MANHOLES. PIPE DID PASS THE MANDREL TEST

1) SPECIAL INSPECTIONS TO BE COORDINATED BY CONTRACTOR AND PERFORMED BY THE COMPANIES LISTED ABOVE. 24 HOUR NOTICE TO THESE COMPANIES IS

2) A MINIMUM OF 1 CONCRETE TEST IS REQUIRED PER 50 CU. YD. OR A MINIMUM OF 1 TEST PER DAY 3) SPECIAL INSPECTION IS REQUIRED ONLY FOR RIGHT-OF-WAY IMPROVEMENTS

# VICINITY MAP



# APPLICABLE STANDARD DETAILS

- BACKFILL CLASS A
- WASTEWATER TYPE 1A MANHOLE
  - WASTEWATER CONCRETE MANHOLE COLLAR
- WASTEWATER MANHOLE FRAME AND COVER
- WASTEWATER MANHOLE CHANNEL DETAIL

CONTRACTOR TO OBTAIN A CURRENT CITY OF LEWISTON STANDARDS BOOKLET FROM THE PUBLIC WORKS DEPARTMENT

## SITE PERMIT QUANTITIES

**EXCAVATION** 943 C.Y. **EMBANKMENT** 5.532 C.Y. SEWER MAIN PIPE SEWER MANHOLE 7 EA. 6" CRUSHED ROCK SURFACE 7760 S.F.

#### SHEET INDEX


SHEET 1 **COVER SHEET** 

SHEET 2 TEMPORARY EROSION & SEDIMENT CONTROL SHEET 3 SANITARY SEWER STA. 1+00 TO 6+00

SHEET 4 SANITARY SEWER STA. 6+00 TO 10+65

SHEET 5 **DETAILS** 


RECORD DRAWING 03-07-2016



WALL SEWER MAIN EXTENSION HARRY

NC

ELTIC



02/10/15 (MSR) PROJECT NO.

14-1302 1 of 5